

SPP Generation Interconnection Queue Study Schedule*

Green shaded cells indicate milestone completion. *Actual Start and Completion dates may vary and are subject to change. **Restudy start dates may change pending the outcome of the previous restudy.

DISIS Cluster	Projects	MWs	*Projected DISIS Study Start	Phase 1 Posting	Projected DP 1 Completion	Phase 2 Start	Phase 2 Posting	Projected DP2 Completion	**Projected Restudy Start	Projected Restudy Completion	Projected Facilities Studies Start (pending restudy)	Projected GIA Start	Current Status	Postings & Comments
DISIS-2017-002	59	11,727	6/21/2021	2/18/2022	3/14/2022	3/15/2022	8/29/2022	9/20/2022	1/5/2024	6/26/2024	6/27/2024	8/26/2024	GIA's in progress	Restudy posted
DISIS-2018-001	32	4,955	3/15/2022	7/19/2022	8/23/2022	9/21/2022	3/20/2023	4/24/2023	6/27/2024	9/23/2024	9/24/2024	11/25/2024	GIA's in progress	Restudy posted
DISIS-2018-002 & DISIS-2019-001	54	7,298	8/24/2022	10/25/2022	12/1/2022	4/25/2023	8/23/2023	10/13/2023	9/24/2024	12/10/2024	12/11/2024	2/10/2025	GIA's in progress	Restudy posted
DISIS-2020-001	49	11,186	12/2/2022	3/17/2023	4/7/2023	10/16/2023	2/16/2024	3/11/2024	1/3/2025	3/14/2025	3/17/2025	5/15/2025	Restudy in progress	Phase 1 Final posted 3/17/2023 Phase 2 Final posted 2/16/2024
DISIS-2021-001	55	11,483	4/10/2023	6/8/2023	7/17/2023	3/12/2024	8/9/2024	9/16/2024	4/7/2025	6/4/2025	6/5/2025	8/4/2025	Restudy pending	P1 Final re-posted 6/30/2023, P2 posted 8/9/24, re-posted 8/30/24
DISIS-2022-001	108	22,729	7/18/2023	9/28/2023	11/3/2023	9/17/2024	1/28/2025	3/5/2025	6/27/2025	8/25/2025	8/26/2025	10/24/2025	Phase 2 in progress	Phase 1 Final re-posted 10/20/23
DISIS-2023-001	129	28,354	1/2/2024	3/1/2024	3/22/2024	3/6/2025	7/2/2025	7/23/2025	9/16/2025	11/14/2025	11/17/2025	1/15/2026	Phase 2 pending	Phase 1 Final posted 3/1/2024
DISIS-2024-001	90	21,820	11/10/2025	1/8/2026	1/30/2026	2/2/2026	6/1/2026	6/23/2026	7/15/2026	9/14/2026	9/15/2026	11/16/2026	Window Open	Application window closes 3/1/2025
DISIS-2026-001	TBD	TBD	1/4/2027	3/4/2027	3/25/2027	3/26/2027	7/23/2027	8/13/2027	8/27/2027	10/25/2027	10/26/2027	12/27/2027	Planning	Application window opens 4/1/2026

Contingent Facilities Remedy Plan

Cluster Study	Current Phase	Model Series	Contingent Facilities Remedy Phase	Contingent Facilities Remedy Posting Date
DISIS-2017-002	2nd Phase 2 Restudy (GIA)	2021 ITP	2nd P2 Restudy	6/26/2024
DISIS-2018-001	2nd Phase 2 Restudy (GIA)	2021 ITP	2nd P2 Restudy	9/23/2024
DISIS-2018-002 / 2019-001	1st Phase 2 Restudy	2021 ITP	1st P2 Restudy	12/10/2024
DISIS-2020-001	1st Phase 2 Restudy	2022 ITP	1st P2 Restudy	3/14/2025

Interconnection Facilities Studies for Current DISIS Cluster

DISIS Cluster	REGION	Draft Posting Date	Final Posting Date	Complete or Scheduled	Additional Notes
DISIS-2017-002	01	4/13/2023	8/14/2023	Complete	3 pending GIAs
DISIS-2017-002	02	1/23/2023	8/24/2023	Complete	1 pending GIA
DISIS-2017-002	03	4/13/2023	8/21/2023	Complete	10 pending GIAs
DISIS-2017-002	04	4/13/2023	8/21/2023	Complete	18 pending GIAs
DISIS-2017-002	05	4/13/2023	5/24/2023	Complete	1 pending GIA
DISIS-2018-001	01	11/17/2023	12/1/2023	On Schedule	4 draft GIAs
DISIS-2018-001	02	11/17/2023	12/1/2023	On Schedule	7 draft GIAs
DISIS-2018-001	03	11/17/2023	12/1/2023	On Schedule	14 draft GIAs
DISIS-2018-001	04	11/17/2023	12/1/2023	On Schedule	11 draft GIAs
DISIS-2018-001	05	11/17/2023	12/1/2023	On Schedule	3 draft GIAs

Affected Systems / Interregional Studies

AECI	Estimated Posting	Posting Delivered	Details
AECI GI 116	10/31/2024	11/8/2024	
AECI GI 117	10/31/2024	11/8/2024	
AECI GI 118	TBA	11/15/2024	
AECI GIA 123	4/30/2025		
AECI GI 120-122	4/30/2025		
CIPCO	Estimated Posting	Posting Delivered	Details
SPP DISIS	Estimated Posting	Posting Delivered	Details
AECI AFS of DISIS-2017-001 v5	3/15/2024	3/11/2024	
MISO AFS of DISIS-2017-001 v4 Final	10/19/2023	2/19/2024	
DISIS-2017-002 Phase 2 Restudy	6/26/2024	6/26/2024	
AECI AFS of DISIS-2017-002-2 Restudy	TBA	TBA	Working with AECI to determine when results will be available
MISO AFS of DISIS-2017-002-2 Restudy	9/18/2024	10/11/2024	Draft 2 Posted 11/20/2024 - Comment Period Ended 12/13/2024/ Final 01/03/25
MPC AFS of DISIS-2017-002-2 Restudy	NA	NA	No restudy planned
DISIS-2018-001 Phase 2 Restudy	9/23/2024	9/17/2024	
AECI AFS of DISIS-2018-001 Restudy	9/23/2024	2/14/2025	AECI reshuffling, Report date tentative mid-February 02/14, Posting 02/14/2025
MISO AFS of DISIS-2018-001 Restudy	9/23/2024	9/15/2023	
MPC AFS of DISIS-2018-001 P2 Restudy	10/10/2024	10/16/2024	
DISIS-2018-002/2019-001	9/22/2023	9/22/2023	
AECI AFS of DISIS-2018-002/2019-001 P2	9/22/2023	10/24/2023	
MISO AFS of DISIS-2018-002/2019-001 P2	9/22/2023	8/22/2023	
MPC AFS of DISIS-2018-002/2019-001 P2	9/22/2023	9/1/2023	
DISIS-2018-002/2019-001 Phase 2 Restudy	12/19/2024	12/19/2024	
AECI AFS of DISIS-2018-002/2019-001	12/19/2024		AECI to evaluate restudy once 17-2 report complete
MISO AFS of DISIS-2018-002/2019-001	-	3/22/2024	
MPC AFS of DISIS-2018-002/2019-001	11/27/2024	2/14/2025	Received on 12/09, but an update was provide 02/2025, posted 02/14/2025
DISIS-2020-001 Phase 2	2/16/2024	2/16/2024	
AECI AFS of DISIS-2020-001	2/16/2024	2/16/2024	
MISO AFS of DISIS-2020-001	4/5/2024	4/2/2024	
MPC AFS of DISIS-2020-001	-	6/14/2024	
DISIS-2020-001 Phase 2 Restudy	3/3/2025		
AECI AFS of DISIS-2020-001			AECI to evaluate restudy once 17-2 report complete
MISO AFS of DISIS-2020-001			Targeting posting date Early March
MPC AFS of DISIS-2020-001	3/15/2025		TBD
DISIS-2021-001 Phase 2	8/9/2024	8/30/2024	Post Date 8/9, repost date 8/30
AECI AFS of DISIS-2021-001	8/9/2024	8/9/2024	
MISO AFS of DISIS-2021-001	8/9/2024	7/17/2024	
MPC AFS of DISIS-2021-001	9/3/2024	8/30/2024	
DISIS-2021-001 Phase 2 Restudy	5/22/2025		
AECI AFS of DISIS-2021-001			AECI to evaluate restudy once 17-2 report complete
MISO AFS of DISIS-2021-001			TBD
MPC AFS of DISIS-2021-001			TBD
DISIS-2022-001 Phase 2	2/19/2025		Targeting draft posting 01/21/2025, final posting 01/28/2025, Repost 02/19/2025
AECI AFS of DISIS-2022-001		9/24/2024	
MISO AFS of DISIS-2022-001	3/6/2025		Targeting Early March
MPC AFS of DISIS-2022-001	2/21/2025		Targeting February 21, 2025
DISIS-2023-001 Phase 2	6/15/2025		
AECI AFS of DISIS-2023-001		1/17/2025	
MISO AFS of DISIS-2023-001			
MPC AFS of DISIS-2023-001			
DISIS-2024-001 Phase 2	6/23/2026		
Minkota Power Cooperative (MPC)	Estimated Posting	Posting Delivered	Details
MPC-04400 DC Screen			
MPC-04500 DC Screen			
MISO DPP	Estimated Posting	Posting Delivered	Details
SPP AFS of DPP 2020 Central P2	-	11/10/2023	
SPP AFS of DPP 2020 Central Phase 3			SPP will study after DISIS-2020-001 restudy
SPP AFS of DPP 2021 West P2	-	9/13/2024	
SPP AFS of DPP 2021 South P2	-	4/5/2024	
SPP AFS of DPP 2021 Central P2	1/31/2025	2/5/2025	
SPP AFS of DPP 2021 South P3	3/28/2025		
SPP AFS of DPP 2021 Central P3	5/28/2025		
SPP AFS of DPP 2022 Central P2	8/12/2025		
SPP AFS of DPP 2022 South P2	8/12/2025		
SPP AFS of DPP 2022 West P2	8/12/2025		
SPP AFS of DPP 2022 Central P3	10/7/2025		
SPP AFS of DPP 2022 South P3	10/7/2025		
SPP AFS of DPP 2022 West P3	10/7/2025		
SPP AFS of DPP 2023 Central P2	11/23/2025		
SPP AFS of DPP 2023 South P2	11/23/2025		
SPP AFS of DPP 2023 West P2	11/23/2025		

Special Studies (Interim, Limited, Modifications, Replacement, Surplus, etc.)

GEN Study Number	Study Type	Expected Completion	Status
GEN-2022-GR1	Replacement	TBD	GIA in Progress
GEN-2023-GR1	Replacement	TBD	Data Analysis in Progress
GEN-2023-GR2	Replacement	TBD	Data Validation in Progress
GEN-2023-GR3	Replacement	TBD	Draft Report in Progress
GEN-2023-GR4	Replacement	TBD	Draft Report in Progress
GEN-2023-GR5	Replacement	TBD	Draft Report in Progress
GEN-2023-GR6	Replacement	TBD	Draft Report in Progress
GEN-2020-002	Modification	TBD	GIA in Progress
GEN-2014-035	Modification	ON HOLD	Report Ready 03/28/2023 to proceed to GIA
GEN-2017-033	Modification	10/5/23	GIA Executed
GEN-2017-036	Modification	12/18/23	GIA Executed
GEN-2017-023	Modification	10/18/23	GIA Executed
GEN-2013-002/019	Modification	TBD	GIA in Progress
GEN-2016-094	Modification	10/10/23	GIA Executed
GEN-2016-149/150/174	Modification	11/20/23	GIA Executed
GEN-2015-013	Modification	ON HOLD	GIA in Progress
GEN-2016-153	Modification	12/1/2023	GIA Executed
GEN-2017-086	Modification	12/12/2023	GIA Executed
GEN-2017-018	Modification	1/3/2024	GIA Executed
GEN-2015-025	Modification	TBD	Data Validation in Progress
GEN-2023-SR2	Surplus	WITHDRAWN	Withdrawn 10/26/23
GEN-2023-SR4	Surplus	12/4/2023	GIA Executed
GEN-2023-SR5	Surplus	12/5/2023	GIA Executed
GEN-2023-SR6	Surplus	WITHDRAWN	Withdrawn 10/26/23
GEN-2023-SR7	Surplus	ON HOLD	Facility Study Needed
GEN-2023-SR8	Surplus	10/19/2023	GIA Executed
GEN-2023-SR9	Surplus	12/8/2023	GIA Executed
GEN-2023-SR10	Surplus	WITHDRAWN	Withdrawn 10/26/23
GEN-2023-SR11	Surplus	WITHDRAWN	Withdrawn 12/1/23
GEN-2023-SR12	Surplus	12/8/2023	GIA Executed
GEN-2023-SR13	Surplus	11/2/2023	GIA Executed
GEN-2023-SR14	Surplus	WITHDRAWN	Withdrawn 10/26/23
GEN-2023-SR16	Surplus	TBD	GIA In Progress
GEN-2023-SR17	Surplus	WITHDRAWN	Withdrawn 12/1/23
GEN-2023-SR18	Surplus	TBD	GIA In Progress
GEN-2023-SR19	Surplus	ON HOLD	Facility Study Needed
GEN-2023-SR20	Surplus	TBD	GIA In Progress
GEN-2023-SR22	Surplus	ON HOLD	Re-Study Draft Report In Progress
GEN-2023-SR23	Surplus	TBD	Facility Study in Progress
GEN-2023-SR25	Surplus	TBD	GIA in Progress
GEN-2023-SR26	Surplus	TBD	Facility Study in Progress
GEN-2023-SR27	Surplus	TBD	GIA in Progress
GEN-2023-SR28	Surplus	TBD	Data Analysis in Progress

Legacy DISIS Cluster Study Schedule (prior 3 Stage Process DISIS Clusters) and Misc. Postings

Legacy Cluster Study Group	Planned Start Date	Estimated Completion Date	Reason for Delay	Additional Notes
DISIS-2017-001 ILTCR / ATC	5/30/2022 (Tentative)	9/22/2022	--	Posted 9/1/2022 Click Here

Studies Posted In the Past 90 Days+

Cluster or Study Number	Study Start	Study Completion	Additional Notes
GI All Studies			Generation Interconnection Studies Page

Notes:

- Dates provided on this schedule are estimates and subject to change pending weekly review
- The number of request per cluster or MWs in a study cluster may change throughout the study process

Reason for Delay:

- Restudy of Prior DISIS Cluster
- Transmission Owner Delay
- Pending Prior Clusters
- SPP – Study Backlog
- Affected System Study Delay

With an Effective Date of July 1, 2019, SPP transitioned to a Three-Phase Study Process for Generation Interconnection Requests. The legacy queue study methodology has been phased out and active studies clusters have moved forward under the Three-Phase Study Process. The table below best represents our estimations of each Study Phase Report Posting Dates. This Study Schedule is subject to change based on reevaluation of workflow.

Estimations of cluster posting dates take into consideration the following: (1) Calendar Month for the DISIS Review Period; (90) Calendar Days for the DISIS Phase 1 Study; (15) Business Days for Decision Point 1; (120) Calendar Days for DISIS Phase 2 Study; (15) Business Days for Decision Point 2; (135) Calendar Days for Facilities Study Phase 3, collectively over (400+) Calendar Days for the first iteration of the parent cluster study. For Clusters that will be transitioned, an additional (20) Business Days has been included per Section 5.1.1.3 of the GIP.

Relative Queue Priority as of 02/12/2025			
Direct Connect	Study	Queue Priority Date	Queue Priority Trigger
SPP	DISIS-2017-001	5/31/17 & 7/7/20	Cluster Close Date & Phase 1 End
CIPCO	IR-24 and IR-32	6/6/2017	Queue Entry Date
MISO	DPP-2017-AUG South	7/3/2017	Cluster Close Date
MISO	DPP-2017-AUG Central	7/3/2017	Cluster Close Date
MISO	DPP-2017-AUG West	7/3/2017	Cluster Close Date
AECI	GIA-77/78/83/84/85/86/88/90/9	7/24/2020	Study Start Date
AECI	GIA93 & GIA95	12/4/2020	Study Start Date
SPP	DISIS-2017-002	11/30/17 & 2/18/22	Cluster Close Date & Phase 1 End
MISO	DPP-2018-APR South	3/12/2018	Cluster Close Date
MISO	DPP-2018-APR Central	3/12/2018	Cluster Close Date
MISO	DPP-2018-APR West	3/12/2018	Cluster Close Date
MPC	MPC03600 - MPC03700	5/4/2018	Request Date
MPC	MPC03800 - MPC04000	4/25/2019	Request Date
MISO	DPP-2019-Cycle South	4/29/2019	Cluster Close Date
MISO	DPP-2019-Cycle West	4/29/2019	Cluster Close Date
MISO	DPP-2019-Cycle Central	4/29/2019	Cluster Close Date
MPC	MPC04300	7/14/2021	Queue Entry Date
MISO	DPP-2020-Cycle South	10/27/2021	DP1 End
MISO	DPP-2020-Cycle West	12/21/2021	DP1 End
AECI	GIA-96	1/1/2022	Study Start Date
MPC	MPC04400	2/4/2022	Queue Entry Date
AECI	GIA 101-104	7/21/2022	Queue Entry Date
SPP	DISIS-2018-001	8/23/2022	DP1 End
SPP	DISIS-2018-002/2019-001	11/16/2022	DP1 End
SPP	DISIS-2020-001	3/17/2023	DP1 End
AECI	GIA -116	5/3/2023	In Progress
AECI	GIA -117	5/3/2023	In Progress
MISO	DPP-2020-Cycle Central	7/14/2023	DP1 End
SPP	DISIS-2021-001	7/17/2023	DP1 End
AECI	GIA-118	7/18/2023	In Progress
MPC	MPC4500	9/26/2023	In Progress
MISO	DPP-2021-Cycle West	9/28/2023	DP1 End
MISO	DPP-2021-Cycle South	10/25/2023	DP1 End
SPP	DISIS-2022-001	11/3/2023	DP1 End
SPP	DISIS-2023-001	3/22/2024	DP1 End
AECI	GIA-120	4/29/2024	Queue Entry Date
AECI	GIA-121	5/1/2024	Queue Entry Date
AECI	GIA-122	5/20/2024	Queue Entry Date
AECI	GIA-123	9/3/2024	Queue Entry Date
MISO	DPP-2021-Cycle Central	10/7/2024	DP1 End
AECI	GIA-124	12/9/2024	Queue Entry Date
AECI	GIA-125	1/6/2025	Queue Entry Date
AECI	GIA-126	1/6/2025	Queue Entry Date
MISO	DPP-2022-Cycle Central	5/2/2025	Anticipated DP1 End
MISO	DPP-2022-Cycle South	5/2/2025	Anticipated DP1 End
MISO	DPP-2022-Cycle West	5/2/2025	Anticipated DP1 End
MISO	DPP-2023-Cycle Central	8/13/2025	Anticipated DP1 End
MISO	DPP-2023-Cycle South	8/13/2025	Anticipated DP1 End
MISO	DPP-2023-Cycle West	8/13/2025	Anticipated DP1 End
SPP	DISIS-2024-001	1/30/2026	Anticipated DP1 End